

PERIODIC MAINTENANCE OF PROVINCIAL ROADS 2008-2009

							Contract Price (Lao Kip)											
No	Contract number	Road No	Length km	Province	Location	Type of Works	Local (30%)				Name of Contractor	Letter of Acceptance Issued	Signed Contract date	Duration of Contract (Month)	Completed/ Taking Over date	Defect Liability	% Progress	
							Province (10%)	RMF (20%)	Foreign (70%)	Total (100%)							Financial	Physical
I. Periodic Maintenance of Provincial Roads																	96%	100%
1	Vcap01-0809-RH-PR01	0120	50.00	Vientiane Cap	J.rd 11 ParTone-Houdea	Rehabilitation	85,564,060	171,128,120	598,948,420	855,640,600	Vongkhanthy Construction Co., Ltd	15-Apr-09	8-May-09	3.00	24-Jul-09	24-Jan-10	90%	100%
2	PSL01-0809-PM-PR02	1203	23.00	Phongsaly	B. Natoun - B. Omthap (Khoua Dist	Regravelling	51,443,800	102,887,600	360,106,600	514,438,000	SKC R-B Co.,Ltd	13-Feb-09	13-Feb-09	5.00	10-Jun-09	10-Dec-09	90%	100%
3	BOK01-0809-PM-PR03	2203	22.00	Bokeo	Xieng Dao-Pak Nam Fa	Regravelling	46,610,000	93,220,000	326,270,000	466,100,000	Southida Export-Import Construct Co.,Ltd	23-Feb-09	13-Apr-09	4.00	13-Aug-09	10-Feb-10	90%	100%
4	LNT01-0809-PM-PR04	2203	4.00	Luangnamtha	Xiengkok-Pak Nam Fa	Regravelling	41,203,188	82,406,376	288,422,316	412,031,880	Xayphachan Construction Co.,Ltd	25-Feb-09	25-Feb-09	5.00	14-Jul-09	20-Nov-09	100%	100%
5	ODS01-0809-PM-PR05	1801	22.00	Oudomsay	Jut Rd 2W - KM 22+000	Regravelling	41,371,827	82,743,654	289,602,790	413,718,272	Sompasong Construction Building, Road&Bridge Cont. Co.,Ltd	23-Feb-09	25-Feb-09	4.00	21-Jul-09	21-Jan-10	100%	100%
6	LPB01-0809-PM-PR06	2504	48.00	Luangprabang	Pak Xiang-Phone xay	Regravelling	64,595,500	129,191,000	452,168,500	645,955,000	Phousy Road and Bridge Construction Co. LTD	31-Mar-09	31-Mar-09	2.50	19-May-09	19-Nov-09	100%	100%
7	SYB01-0809-PM-PR07	3855	12.00	Sayyabouly	BouamLao-Salavanglouang	Regravelling		82,080,000	287,280,000	410,400,000	Phousy Road and Bridge Construction Co. LTD	12-Mar-09	12-Mar-09	2.00	23-Apr-09	31-Oct-09	100%	100%
8	HOU01-0809-PM-PR08	3201	13.50	Houaphan	Xamneua-Nong kang	Regravelling	42,620,400	85,240,800	298,342,800	426,204,000	Boutmixay Road&Bridge Construction Co.,Ltd	2-Mar-09	2-Mar-09	3.00			100%	100%
9	XIE01-0809-PM-PR09	3908	32.50	Xiengkhouang	Phearvath-Mock Border	Regravelling	76,963,500	153,927,000	538,744,500	769,635,000	Somchanch Road-Bridge Constructino Co. LTD	5-Mar-09	30-Apr-09	6.00	15-Jun-09	8-Dec-09	100%	100%
10	VTE01-0809-PM-PR10	0125	11.00	Vientiane Pro	13N Eleut-Sang Tho Border	Regravelling	77,245,600	154,491,200	540,719,200	772,456,000	Keophosy Road&Bridge Cont Co.Ltd	26-Feb-09	27-Feb-09	4.00	7-May-09	31-Oct-09	100%	100%
11	BLK01-0809-PM-PR11	5504	12.00	Bolikhamxay	Rd 13S - B.Somsanook	Regravelling	41,131,200	82,262,400	287,918,400	411,312,000	Phimmasone Const Co.Ltd	16-Feb-09	17-Feb-09	2.50	21-Apr-09	31-Oct-09	100%	100%
12	KHA01-0809-PM-PR12	5504	38.80	Khammouan	KM 14+200 - KM 53+000	Regravelling	41,737,150	83,474,300	292,160,050	417,371,500	Phoudoi Developpement State Enterprisce	27-Feb-09	17-Feb-09	4.00	10-Apr-09	31-Oct-09	100%	100%
13	SVK01-0809-PM-PR13	6304	7.00	Savannakhet	Km 0+000 to Km 7+000	Regravelling	29,358,250	58,716,500	205,507,750	293,582,500	Khouunnaisap Construction Co.,	11-Feb-09	10-Mar-09	3.00	9-May-09	9-Nov-09	100%	100%
14	SLV01-0809-PM-PR14	6901	18.00	Salavan	Thampo-Kengkonglo port	Regravelling	42,980,160	85,960,320	300,861,120	429,801,600	Chavonsy Cont Co., Ltd	26-Mar-09	1-Apr-09	2.00	18-Jun-09	18-Dec-10	90%	100%
15	CHA01-0809-PM-PR15	14A	8.00	Champasack	Thangkob-Dontalat	Regravelling	37,864,500	75,729,000	265,051,500	378,645,000	Intergrated Road&Bridge Cont. Co.Ltd	4-May-09	28-May-09	4.00			90%	100%
16	CHA02-0809-PM-PR16	7805	18.20	Champasack	Junt R. Boungka to B. Oxmueng	Regravelling	54,527,700	109,055,400	381,693,900	545,277,000	Sibounheang Developpement C	4-May-09	22-May-09	4.00	2-Jul-09	2-Jan-10	90%	100%
17	ATP01-0809-PM-PR17	9047	22.70	Attapue	J rd 1J-Ban Viengxay	Regravelling	38,581,010	77,162,020	270,067,070	385,810,100	Xaysedtha Road&Bridge Construction Co.,Ltd	20-Feb-09	22-Mar-09	5.00	23-Jun-09	23-Dec-09	90%	100%
II. Periodic Maintenance of Local Bridge																		
1	XIE01-0809-PM-LB01	(1)3902; (2)3905; (3)3910; (4)4041	0.125	Xiengkhouang	(1)(km 4+300;km 5+500; km 8+00) (2)(km 8+000), (km 12+500) (3)(km 12+710) (4)(km 2+000)	repair/Rehab	77,072,200	154,144,400	539,505,400	770,722,000	Somchanch Road-Bridge Constructino Co. LTD	5-Mar-09	30-Apr-09	6.00	15-Jun-09	8-Dec-09	100%	100%
	Total		362.83			Grand Total (Kip)	890,870,045	1,863,820,090	6,523,370,316	9,319,100,452							98%	100%

						Grand Total (USD)	104,808.24	219,272.95	767,455.33	1,096,364.76							
--	--	--	--	--	--	----------------------	------------	------------	------------	--------------	--	--	--	--	--	--	--